

Agilent (UK) Technologies
Demolition Update – 22nd July 2013

Demolition Commencement Date – 14th January 2013
Target Completion Date – revised to 31st August 2013
Contract Duration – 31 weeks (from 22 weeks)
Contractor – Central Demolition

Progress Report – Week 26

Security

- There have been no further reports from Security
- The site perimeter is checked daily for breaches to security, and any breaches advised to Central Demolition to be fixed immediately (breaches to be advised to the local police)
- Site Security (G4S) are on site out with Central Demolition working hours (2 security guards)
- The site is patrolled every hour by the security guard(s) when Central Demolition are not on site

Site Access / Traffic

- The main gate to the site (Scotstoun Avenue) is open from 7-8am each morning, and operated by a banksman to avoid excessive opening / closing of the site access gate (to avoid noise for neighbours)
- There is 1 skip lorry operating on site making visits to the landfill all day (around 8-10 visits per day)
- If the roads outside the site become dirty, central Demolition is responsible for street cleaning
- Central has requested (in writing) that all of their drivers respect local traffic / vehicles / pedestrians and travel at no more than 20mph in Scotstoun Avenue

Site Progress

- All buildings have been demolished and ground floor slabs removed
- Grubbing out basements and material crushing to be completed by mid-August 2013
- Site clean up to be completed by 31st August 2013
- Dust is a significant issue. Central continues to use the fire tender to help reduce the dust from the site.

Next Steps (4 weeks)

- Complete basement removal
- Sorting of material to go off site
- Crushing of material to stay on site (there is more concrete in buildings than originally anticipated)
- Take steps to ensure that the project completes no later than 31st August 2013
- Advise neighbours of removal of stock pile located on north car park